


NCDOT
Division 6
Harnett County
Project Report
January 2025





LETTING DATE:

SEPTEMBER 19, 2023

DAVID WERR P.F.

PROFILE (HORIZONTAL)

PROFILE (VERTICAL)

FUNCTIONAL

CLASSIFICATION:

MINOR ARTERIAL

REGIONAL TIER

Project Details:

Work Begin: 12/2023

Est. Completion: 04/2028

Rev. Completion: N/A

Contractor: Barnhill

NCDOT Contact: Donavon Hunt

Contract: \$48,441,331


Project Comments:

Majority of project is on new alignment.

CONSTRUCTION PROGRESS

24%

11/15/2024



-5705B

×

PROJECT:

C204745

Project Details:

Work Begin: 03/2023

Est. Completion: 05/2027

Rev. Completion: N/A

Contractor: Highland Paving

NCDOT Contact: Donavon Hunt

Contract: \$61,497,777


Project Comments:

Harnett County portion of project is located on new alignment.

CONSTRUCTION PROGRESS

32%

11/30/2024



W-5706L

PROJECT:

DF00465

Project Details:

Work Begin: 09/2024

Est. Completion: 12/2025

Rev. Completion: N/A

Contractor: Highland Paving

NCDOT Contact: Donavon Hunt

Contract: \$2,708,263

Project Comments:

Project will construct a roundabout.

Contractor has mobilizing traffic control devices.

CONSTRUCTION **PROGRESS**

12/07/2024

NCDOT, Div. 6 HMIP (Active Project)

Let

Contractor

Contract

Project

along 11 SR's totaling 20.33 miles

Completion

Cost

Progress

12/18/2024

County

	·			·	S		•
DF00436	AST (double seals & double seal fog) along 20 SR's totaling 31.66 miles.	Riley Paving	04/2023	10/2024	90% 09/07/2024	\$1,181,086	Harnett
DF00441	Concrete installations in Division 6 (curb ramps)	Morgan Trucking & GC	09/2023	10/2025	57 % 12/07/2024	\$2,530,730	Bladen, Cumberland, Harnett, & Robeson
DF00442	Resurfacing, widening, milling, & pavement markings along 10 SR's totaling 22.93 miles.	Johnson Brothers	06/2023	10/2024	47% 11/30/2024	\$4,132,586	Harnett
DF00470	Widening, milled rumble stripes & pavement markings	Performance Sealing & Striping	03/2024	04/2025	70% 11/15/2024	\$1,927,560	Bladen, Cumberland, Harnett, & Robeson
DF00475	Resurfacing, milling, & pavement markings along 20 SR's totaling 22.08 miles	Highland Paving	04/2024	10/2025	0 % 12/15/2024	\$3,178,982	Harnett
DF00476	Resurfacing, milling, & pavement markings along 40 SR's totaling 25.96 miles	Fred Smith Co.	04/2024	11/2025	34% 11/30/2024	\$3,446,744	Harnett
DF00477	Permanent raised pavement marker installations on 1,244.14 miles of roadway	WL Markers Inc.	04/2024	11/2024	22% 11/15/2024	\$333,702	Bladen, Columbus, Cumberland, Harnett, & Robeson
DF00479	AST (double seals, joint sealer & pav't mrkgs.) along 20 SR's totaling 31.66 miles	Riley Paving	05/2024	10/2024	5% 08/31/2024	\$1,181,086	Harnett
DF00493	Concrete installations.	Eastern Earthscapes & Construction LLC	09/2024	10/2026	0 % 12/18/2024	\$688,923	Bladen, Columbus, Cumberland, Harnett & Robeson
DF00499	Widening, resurfacing & pavement markings	Fred Smith Co.	10/2024	04/2026	0%	\$2,841,205	Harnett

Note: Projects details are subject to change

NCDOT, Division 6 – STIP (Future)											
TIP/WBS	County	Project	R/W	Let	Est. Project Cost						
R-5890	Harnett	US 401 (North Main Street) from Parker Lane to McKinney Parkway – construct median and traffic signal		TBD	\$14,700,000						
R-5953	Harnett	NC 55 from NC 27 in Coats to Old Stage Road – widen existing & construct new alignment	TBD	TBD	\$101,100,000						
NCDOT, Division 6 – Bridge (Future)											
TIP / WBS	County	Project	R/W	Let	Est. Project Cost						
BP6.R009	Harnett	SR 1723 (Turlington Road) Bridge # 420126 replacement over Stewart Creek	10/2023	03/2025	\$1,380,000						
DI 0.11000	Harriott	on 1725 (Turtington Noda) Bridge # 420120 reptacement over stewart order	10/2023	03/2023	ψ1,500,000						
NCDOT, Division 6 - Safety (Future)											
Nobol, Division 6 - Salety (Future)											
TIP / WBS	County	Project	R/W	Let	Est. Project Cost						
HS-2006K	Harnett	SR 1441 (Chalybeate Springs Road) between NC 55 and US 401 – wedge curve near Wells Lane; place long life pavement markings (LLPM) on entire route	09/2024	07/2025	\$1,345,000						
NCDOT Division C. LAD (Future)											
		NCDOT, Division 6 - LAP (Future)									
TIP/WBS	County	Project	R/W	Let	Est. Project Cost						
BL-0090	Harnett	SR 1500 (E. McIver Street), b/w Angier Elementary School and S. Wilma Street (ss) & S. Wilma Street, b/w SR 1500 and approx. 700' south of SR 1500 (ws) - Sidewalk	2025	2025	\$1,098,000						
EB-6020	Harnett	 Sidewalk extensions along: N. Willow Street, b/w E. Julia Street and SR 1500 (Junny Road) SR 1500 (Junny Road), b/w N. Willow Street and Glen Meadow Drive W. Lillington Street, b/w S. Park Street and NC 210 	03/2024	08/2025	\$1,782,000						