


NCDOT
Division 6
Harnett County
Project Report
August 2025





LETTING DATE:

SEPTEMBER 19, 2023

DAVID WERR P.F.

(TTST 1% + DUAL 3%)

**FUNCTIONAL** 

CLASSIFICATION:

MINOR ARTERIAL

REGIONAL TIER

PROFILE (HORIZONTAL)

PROFILE (VERTICAL)

**Project Details:** 

Work Begin: 12/2023

Est. Completion: 04/2028

Rev. Completion: N/A

Contractor: Barnhill

NCDOT Contact: Donavon Hunt

Contract: \$48,441,331


### **Project Comments:**

Majority of project is on new alignment.

### CONSTRUCTION **PROGRESS**

33%

07/15/2025



-5705B

2

**PROJECT:** 

C204745

## Project Details:

Work Begin: 03/2023

Est. Completion: 05/2027

Rev. Completion: 10/2027

Contractor: Highland Paving

NCDOT Contact: Donavon Hunt

Contract: \$61,497,777


### **Project Comments:**

Harnett County portion of project is located on new alignment.

# CONSTRUCTION PROGRESS

43%

06/30/2025



W-5706L

**PROJECT:** 

**DF00465** 

## Project Details:

Work Begin: 09/2024

Est. Completion: 12/2025

Rev. Completion: 02/2026

Contractor: Highland Paving

NCDOT Contact: Donavon Hunt

Contract: \$2,708,263


### **Project Comments:**

Project will construct a roundabout.

# CONSTRUCTION PROGRESS

**52%** 

07/07/2025



### NCDOT, Div. 6 HMIP (Active Project)

Contract	Project	Contractor	Let	Completion	Progress	Cost	County
DF00441	Concrete installations in Division 6 (curb ramps)	Morgan Trucking & GC	09/2023	10/2025	<b>77%</b> 07/07/2025	\$2,530,730	Bladen, Cumberland, Harnett, & Robeson
DF00442	Resurfacing, widening, milling, & pavement markings along 10 SR's totaling 22.93 miles.	Johnson Brothers	06/2023	10/2024	95% 04/30/2025	\$4,132,586	Harnett
DF00475	Resurfacing, milling, & pavement markings along 20 SR's totaling 22.08 miles	Highland Paving	04/2024	10/2025	<b>41%</b> 06/30/2025	\$3,178,982	Harnett
DF00493	Concrete installations.	Eastern Earthscapes & Construction LLC	09/2024	10/2026	<b>16%</b> 07/22/2025	\$688,923	Bladen, Columbus, Cumberland, Harnett & Robeson
DF00499	Widening, resurfacing & pavement markings along 11 SR's totaling 20.33 miles	Fred Smith Co.	10/2024	04/2026	<b>65%</b> 06/30/2025	\$2,841,205	Harnett
DF00510	Permanent raised pavement marker installations along 1,195 miles of roadways	McCain Striping Service, Inc.	03/2025	10/2025	<b>50%</b> 07/22/2025	\$531,589	Bladen, Columbus, Cumberland, Harnett, & Robeson
DF00515	Resurfacing, Widening, Milling, & Pavement Markings (Various routes including (S.10th St.) & SR 1542 within CAMPO Boundary	Johnson Brothers	04/2025	11/2026	0% 07/31/2025	\$2,581,068	Harnett

Note: Projects details are subject to change

TIP/WBS	County	Project	R/W	Let	Est. Project Cost
R-5890	Harnett	US 401 (North Main Street) from Parker Lane to McKinney Parkway – construct median and traffic signal	06/2029	01/2031	\$17,410,000
R-5953	Harnett	NC 55 from NC 27 in Coats to Old Stage Road – widen existing & construct new alignment	TBD	TBD	\$85,500,000

NCDOI, Division 6 - Safety (Future)			
Project	R/W	Let	Est. Project Co

TIP/WBS	County	Project	R/W	Let	Est. Project Cost
HS-2006K	Harnett	SR 1441 (Chalybeate Springs Road) between NC 55 and US 401 – wedge curve near Wells Lane; place long life pavement markings (LLPM) on entire route	09/2024	07/2025	\$1,345,000

### NCDOT, Division 6 - LAP (Future)

TIP/WBS	County	Project	R/W	Let	Est. Project Cost
BL-0090	Harnett	SR 1500 (E. McIver Street), b/w Angier Elementary School and S. Wilma Street (ss) & S. Wilma Street, b/w SR 1500 and approx. 700' south of SR 1500 (ws) - Sidewalk	2025	06/2025	\$1,098,000
EB-6020	Harnett	<ul> <li>Sidewalk extensions along:</li> <li>N . Willow Street, b/w E. Julia Street and SR 1500 (Junny Road)</li> <li>SR 1500 (Junny Road), b/w N. Willow Street and Glen Meadow Drive</li> <li>W. Lillington Street, b/w S. Park Street and NC 210</li> </ul>	10/2024	08/2025	\$1,782,000



Philip Hart, NCDOT Division 6 Planning Engineer
Email: pjhart@ncdot.gov Phone: 910-364-0022