


**NORTH CAROLINA** Department of Transportation

# **NCDOT Division 5, Project Development**

## Projects U-5747A, U-5747B, and U-5750 Status Update

Date: 11/1/2024

Connecting people, products and places safely and efficiently with customer focus, accountability and environmental sensitivity to enhance the economy and vitality of North Carolina



#### NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update

# **U-5747: McCrimmon Parkway Improvements**

## **Project Description**

- Split into two projects:
  - U-5747A: west of intersection of McCrimmon Parkway and Church St.
  - U-5747B: east of intersection of McCrimmon Parkway and Church St.

- **U-5747A:** Widening McCrimmon Parkway to a 4-lane typical section divided by a 23' median.
- Constructing a Continuous Flow Intersection (CFI) at Davis Drive intersection. Construction will occur during a weekend, turning movements will be limited and traffic at the intersection will be controlled by police or flaggers.

**U-5747B:** Constructing a new location gradeseparated crossing of McCrimmon Parkway over NCRR Railroad and NC 54 (Chapel Hill Rd). All tieins to existing McCrimmon Parkway will occur during road closures

NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update

## U-5747: McCrimmon Parkway Schedule / Cost

### **Cost Estimate**

- U-5747A:
  - Right of Way: 6,256,000
  - Utility Relocation: 550,000
  - Construction: 28,100,000
  - U-5747A Total: 34,906,000
- U-5747B:
  - Right of Way: 10,070,000
  - Utility Relocation: 620,000
  - Construction: 31,700,000
  - U-5747B Total: 42,390,000
- U-5747 Total: 77,296,000

## **Project Schedule**

- R/W Certification Winter 2024
- Utility Relocation Starts Winter 2024
- Construction Letting Feb 17, 2026

Will be let combined with U-5750.

NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update


# **Traffic Control Concept (Early Stage of Development)**

## U-5747

- U-5747 Shall be constructed with traffic shifts, temporary lane closures and temporary road/intersection closures with offsite detour routes.
- Pedestrian detours and construction sequencing will be set up in areas where connectivity presently exists.
- Coordinate with NCRR and Norfolk Southern for any construction item requiring a rail crossing closure.

#### NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update



# **McCrimmon Parkway Closure**

 McCrimmon Parkway will be closed between Church St and perimeter Park Dr for approximately 65 days while tie-in occurs.

#### **Detour:**


Airport Boulevard -> NC 54 ->Davis Drive -> McCrimmon Parkway.


NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update

## **Girder Installation**

• Girder installation for McCrimmon Parkway Bridge over NC 54 will take place during night hours between 10pm and 6am using temporary closures and detours of NC 54.





NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update

# U-5750: NC 54 Improvements

## **Project Description**

- Project Length: 1.862 miles
- Transform NC 54 into a multi-lane median divided principal arterial with no control of access.
- Widening NC 54 separated into two areas:
  - Area 1: South of I-540 (Shiloh Glenn Dr) to Watkins Rd
  - Area 2: Watkins Rd to north of McCrimmon Pkwy
- Priority will be given to Area 2 due to McCrimmon Pkwy Bridge being unable to open before NC 54 has two lanes in each direction, coordinate with U-5747.

#### NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update

## U-5750: NC 54 Schedule / Cost

### **Project Schedule**

- R/W Certification May 02, 2024
- Utility Relocation Starts Winter 2024
- Construction Letting Feb 17, 2026

Will be let combined with U-5747.

## **Cost Estimate**

- U-5750:
  - Right of Way: \$6,967,000
  - Utility Relocation: \$1,700,000
  - Construction: \$29,400,000
  - Total: \$38,067,000

### NCDOT Division 5, Project Development Projects U-5747A, U-5747B, and U-5750 Status Update

# Traffic Control Concept (Early Stage of Development)

## U-5750

- U-5750 Shall be constructed with traffic shifts, signal modifications, and flaggers. Lanes will be maintained during peak hours.
- 540 West (toll) on ramp will be constructed at night with temporary detour to I-40 interchange.




NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update

# **Traffic Control Concept**

• Area 1 Slip ramp construction and on-ramp widening done early to divert traffic from NC 54.



#### NCDOT Division 5, Project Development

Projects U-5747A, U-5747B, and U-5750 Status Update

## **Town of Morrisville Betterments**

## U-5747

- Streetlight conduit instillation
- Bridge rail lighting for walkway.
- Bridge aesthetics on retaining walls.
- Church Street Park road improvements.
- Bike lanes between U-5747 and U-5828.
- Pedestrian safety enhancements at Davis Drive and Parkside Valley Drive.

## U-5750

- Streetlight conduit instillation.
- Perimeter Park Improvements.
- Carrington Mill Boulevard and Lichtin Boulevard signal (Metal poles with mast arms and pedestrian accommodations).
- Irrigation to landscape medians.

NCDOT Division 5, Project Development Projects U-5747A, U-5747B, and U-5750 Status Update

# **Questions?**

# **Contact Us**

John Braxton: DM-STIP Engineer jwbraxton@ncdot.gov 919-707-6219

### 🖵 ncdot.gov



(f) @NCDOT



in NCDOT



•• NCDOTcommunications



View All Channels

# Thank you!