

Triangle --Joint 2055 MTP
Summarized Development Schedule

Public Involvement Activities	
W = Public Workshops/meetings	H = Public Hearings
N = LRTP Newsletter	O = Other Public Involvement Activities
M = Mailing List - flyers, information, materials	

(bold/blue block) = TAC task/action
(light/blue crosshatch) = First TAC review/action
(light grey block) = task/action

Task ID#	Plan Tasks	Pub. Involve.	2022	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2023	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2024	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2025	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2026	Jan	Feb
1	2055 MTP Work Plan and Schedule -- develop and review																																																					
2	2055 MTP Public Engagement Strategy -- update	M, H																																																				
3	Goals & Objectives and Targets --review and update	N, M, H, O																																																				
4	Socio-economic Data (SE Data) -- develop, release for comment, conduct hearing (DCHC) and approve for use in 2055 MTP	N, M, O, H																																																				
5	Triangle Regional Model (TRM) -- update model, complete Base Year validation, verify network, and EB approve																																																					
6	Deficiency Analysis and Needs Assessment -- generate deficiency analysis, develop needs assessment, and EB review and comment																																																					
7	Financial Plan -- Revenue Forecasts -- base on NCDOT forecast spreadsheet and TTA transit financial plan																																																					
8	Alternatives Analysis -- establish evaluation criteria, generate and evaluate alternatives, conduct workshops and public hearing, EB select Preferred Option	M, W, H, O																																																				
9	Development of Preferred Option -- develop plan, apply environmental, planning factors and purpose and needs, and EB approval	W, O																																																				
10	Incorporated Studies -- Freight; Purpose & Need; Environmental Justice; Resource agency review (4F); Planning Factors; and, Indirect & Cumulative																																																					
11	Financial Plan -- refine cost estimates -- base on NCDOT and MPO unit cost data and transit hybrid model	N, W, O																																																				
12	Adoption of 2050 MTP -- release fiscally-constrained 2050 MTP for public comment, conduct hearing, receive local review, and approve Plan	N, W, H, O																																																				
13	AQ Conformity Determination (if needed) -- prepare networks, conduct emissions analysis and prepare draft report																																																					
14	Final MTP/AQ Conformity Adoption -- release full report for comment, conduct public hearing, EB approve full report, and federal agency approval	M, H																																																				
►	MTP Lapse Date -- 21 Feb 2026																																																					
►	Conformity Lapse Date -- N/A																																																					