Public Involvement Activities	
W = Public Workshops/meetings	H = Public Hearings
N = LRTP Newsletter	O = Other Public Involvement Activities
M = Mailing List - flyers, information, materials	

Triangle --Joint 2055 MTP

Summarized Development Schedule

(bold/blue block) = TAC task/action (light/blue crossbatch) = First TAC review/a

 (light/blue crosshatch) = First TAC review/action

 (light grey block) = task/action

Task ID#	Plan Tasks	Pub. Involve.	2022 Apr	Jun	Jul A	ug S	Sep Oo	ct N	lov Dec	2023 Jan	Feb	o Mar	Apr	· May	Jun	Jul A	ug Se	ep Oo	et No	v Dec	2024 Jan	Feb	Mar	Apr	May J	un .	Jul A	ug	Sep	Oct	Nov	Dec 2
1	2055 MTP Work Plan and Schedule develop and review																															
2	2055 MTP Public Engagement Strategy – update	M, H																														
3	Goals & Objectives and Targetsreview and update	N, M, H, O																														
4	Socio-economic Data (SE Data) develop, release for comment, conduct hearing (DCHC) and approve for use in 2055 MTP	N, M, O, H																														
5	Triangle Regional Model (TRM) update model, complete Base Year validation, verify network, and EB approve																															
6	Deficiency Analysis and Needs Assessment – generate deficiency analysis, develop needs assessment, and EB review and comment																															
7	Financial Plan Revenue Forecasts base on NCDOT forecast spreadsheet and TTA transit financial plan																															
8	Alternatives Analysis establish evaluation criteria, generate and evaluate alternatives, conduct workshops and public hearing, EB select Preferred Option	M, W, H, O																														
9	Development of Preferred Option develop plan, apply environmental, planning factors and purpose and needs, and EB approval	W, O																														
10	Incorporated Studies Freight; Purpose & Need; Environmental Justice; Resource agency review (4F); Planning Factors; and, Indirect & Cumulative																															
11	Financial Plan refine cost estimates base on NCDOT and MPO unit cost data and transit hybrid model	N, W, O																														
12	Adoption of 2050 MTP release fiscally- constrained 2050 MTP for public comment, conduct hearing, receive local review, and approve Plan	N, W, H, O																														
13	AQ Conformity Determination (if needed) prepare networks, conduct emissions analysis and prepare draft report																															
14	Final MTP/AQ Conformity Adoption release fulle report for comment, conduct public hearing, EB approve full report, and federal agency approval	М, Н																														
	MTP Lapse Date 21 Feb 2026																															
	Conformity Lapse Date N/A			 											_														_	_	_	

														-
2025 Jan	Б	ala	Man	A	Mari	Ina	Test	A.11.0	Sam	Ort	Nav	Daa	2026 Jan	Eak
J 411	Г	eb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jall	Feb
													public hearing	
													pul hear	
													public hearing	
													pu hea	
													50	
													public hearing	
													_	
										public hearing				
	-													
													public hearing	
													ring	
													public hearing	
														\blacklozenge
	_													